



Quarterly Report Card
Architectural & Engineering Projects Currently Under Construction

Project	Contractor	Project Manager	Phone	Construction Start Date	Expected Completion Date	% Complete	Council District(s)	Planning District(s)	Comments
BUNCHE DRIVE POND MODIFICATION - CONSTRUCTION CONTRACT	J.B. COXWELL CONTRACTING, INC.			12/01/2014	06/01/2015		10 - Reginald L. Brown	Northwest	
BURNETT PARK ADA IMPROVEMENTS - CONSTRUCTION CONTRACT	AULD & WHITE CONSTRUCTORS, LLC	WILLIAM BISHOP	255-8731	02/03/2014	06/08/2014	100	6 - Matt Schellenberg	Southeast	
* COLLINS RD/SHINDLER TO OLD MIDDLEBURG -	PETTICOAT-SCHMITT CIVIL CONTRACTORS, INC	GEORGE MCGREGOR	360-5974	11/09/2009	12/19/2011	10	11-Danny Becton 14 - Jim Love	Southwest	
COUNTRY CREEK DRAINAGE IMPROVEMENTS - CONSTRUCTION CONTRACT	CALLAWAY CONTRACTING, INC.	RONALD STINE	255-8716	12/01/2014	06/04/2015	80	12 - Doyle Carter	Northwest	
* COURTHOUSE PROJECTS -	TURNER CONSTRUCTION COMPANY	DAVID SCHNEIDER	7211306	07/01/2008	05/03/2012		4-Scott Wilson	Urban Core	
* CRYSTAL SPRINGS ROAD - PHASE 2A	A. J. JOHNS, INC	GEORGE MCGREGOR	360-5974	05/10/2012	11/15/2012		12 - Doyle Carter	Southwest Northwest	
* FT CAROLINE RD/TOWNSEND TO MCCORMICK -	R. B. BAKER CONSTRUCTION, INC.	GEORGE MCGREGOR	360-5974	11/12/2009	04/30/2012	100	1-Joyce Morgan	Greater Arlington/Beaches	
HAMILTON/JERSEY DRAINAGE IMPROVEMENTS - CONSTRUCTION CONTRACT	J.B. COXWELL CONTRACTING, INC.	THOMAS MCKNIGHT	255-8744	04/23/2014	06/07/2015	90	9-Garrett Dennis	Southwest	Construction Proceeding
HANNA PARK LAKESIDE-ADA RESTROOM RENOVATIONS - CONSTRUCTION CONTRACT	XEYE INCORPORATED	WILLIAM BISHOP	255-8731	12/15/2014	06/01/2015	85	11-Danny Becton	Greater Arlington/Beaches	Construction on Hold
HEALTH DEPT TB UNIT RENOVATIONS - CONSTRUCTION CONTRACT	CORE CONSTRUCTION CO OF JACKSONVILLE INC	RONALD STINE	255-8716	03/04/2015	07/12/2015	45	7 - Dr. Johnny Gaffney	Greater Arlington/Beaches	Construction Proceeding
* JULIUS GUINYARD POOL RENOVATIONS -	ACON CONSTRUCTION COMPANY, INC	RONALD STINE	255-8716	09/16/2013	06/01/2015	95	7 - Dr. Johnny Gaffney	Urban Core	Construction Proceeding
LOS SANTOS WAY DRAINAGE IMPROVEMENTS - CONSTRUCTION CONTRACT	AQUINO CONSTRUCTION, INC.			08/25/2014	04/27/2015	100	7 - Dr. Johnny Gaffney	Greater Arlington/Beaches	Construction Substantially Complete
MANDARIN SCHOOL HOUSE RELOCATION - CONSTRUCTION CONTRACT	R.G.WHITE CONSTRUCTION, INC	RONALD STINE	255-8716	01/05/2015	06/01/2015	70	6 - Matt Schellenberg	Southeast	Construction Proceeding
MEDICAL EXAMINERS OFFICE -	NOONEY CONSTRUCTION, INC.	RONALD STINE	255-8716	06/13/2013	06/01/2015	90	7 - Dr. Johnny Gaffney	Urban Core	Construction Proceeding
MOSQUITO CONTROL ADMIN OFC RENOVATION - CONSTRUCTION CONTRACT	LYNNLEE CONSTRUCTION GROUP	TORRANCE COX	255-8711	04/25/2014	04/01/2015	100	11-Danny Becton	North	Construction Substantially Complete
PINE FOREST COMMUNITY HEALTH CENTER - CONSTRUCTION CONTRACT	SYNOT CONSTRUCTION LLC	TORRANCE COX	255-8711	08/18/2014	06/30/2015	70	9-Garrett Dennis	Southeast	Construction Proceeding
PRE-TRIAL DETENTION FACILITY-EXTERIOR - CONSTRUCTION CONTRACT	SHIFTING GEARS, LLC.	TORRANCE COX	255-8711	01/12/2015	12/03/2015	35	7 - Dr. Johnny Gaffney	Urban Core	Construction Proceeding
SAL TAYLOR CREEK PRESERVE - CONSTRUCTION CONTRACT	DAJIS CONSTRUCTION INC.	WILLIAM BISHOP	255-8731	09/19/2013	06/30/2015	85	11-Danny Becton	Southwest	Construction Proceeding
SNYDER CHURCH-STRUCTURAL REPAIRS - CONSTRUCTION CONTRACT	R J TRIPP INC.	TORRANCE COX	255-8711	03/19/2014	05/31/2015	80	4-Scott Wilson	Urban Core	Construction Proceeding
ST JOHNS RIVER BULKHEAD - CONSTRUCTION CONTRACT	C & L LANDSCAPE, INC.	RONALD STINE	255-8716	04/03/2015	08/11/2015	10	14 - Jim Love		Construction Proceeding



Quarterly Report Card
Architectural & Engineering Projects Currently Under Construction

Project	Contractor	Project Manager	Phone	Construction Start Date	Expected Completion Date	% Complete	Council District(s)	Planning District(s)	Comments
TIMUCUAN TRAIL - SEGMENT 3	CALLAWAY CONTRACTING, INC.	RONALD STINE	255-8716	05/28/2013	07/31/2015	85	11-Danny Becton	North	Construction Proceeding
WATER STREET PARKING GARAGE - PARKING GARAGE PHASE 1 IMP & CANOPY (PARS)	PARS CONSTRUCTION SERVICES LLC	WILLIAM BISHOP	255-8731	08/12/2014	06/01/2015	95	4-Scott Wilson	Urban Core	Construction Proceeding
WILLOWBRANCH LIBRARY - CONSTRUCTION CONTRACT	KBT CONTRACTING CORP	TORRANCE COX	255-8711	03/10/2014	08/01/2015	75	14 - Jim Love	Northwest	Construction Proceeding
YATES BLG/GATEWAY SHOPPING CENTER - CONSTRUCTION CONTRACT	J.B. COXWELL CONTRACTING, INC.	WILLIAM BISHOP	255-8731	04/29/2014	07/31/2014	65	4-Scott Wilson 7 - Dr. Johnny Gaffney	Urban Core Northwest	