



July 13, 2006

Fishing Creek Resident

SUBJECT: Fishing Creek Dredging – Special Assessment Project

Following significant discussions with the project's contractor, we have identified an acceptable plan to have Sea Tech Marine International (Sea Tech), the original contractor, complete the work. The plan has several components and includes Sea Tech subcontracting with a new dredging company (Dell Marine – a sister company to M. D. Moody & Sons Equipment) to assist with the project.

The plan is being implemented with the execution of a formal Contract Change Order that, along with some specific contractual requirement improvements, modifies the original language to reset the construction completion date. The following is the revised completion schedule for the project:

- The Notice To Proceed will be issued July 17, 2006.
- The Contractor will have 10 days to begin work (mobilization period); consequently, the Contractor's effort could begin as early as July 17th but will begin no later than July 27th.
- The Contractor will be substantially complete by October 15, 2006.

The Department of Public Works is committed to completing the scope of this project and we believe this revised plan will allow us to meet that goal as quickly as possible. Please do not hesitate to contact us at anytime with your concerns. Your continued patience during the construction phase of these improvements is greatly appreciated.

Should you have any questions, please contact Paul Masters at 630-1755 or me at 630-1363.

Sincerely,

John P. Pappas, P.E.
Chief, Engineering Division

JPP:jp

xc: Joey V. Duncan, P.E., Director of Public Works
Thomas McKnight, Manager, Construction Management Section
Paul Masters, Construction Management Section
Thomas Hopkins, Sea Tech Marine International

